

EROSION AND SEDIMENT CONTROL PLAN NOTES THE FOLLOWING EROSION AND SEDIMENT CONTROL (ESC) MEASURES ARE IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL GUIDELINES FOR TOWN OF CALEDON AND CREDIT VALLEY CONSERVATION AUTHORITY

1. EROSION AND SEDIMENT CONTROL (ESC) MEASURES WILL BE IMPLEMENTED PRIOR TO. AND MAINTAINED DURING THE CONSTRUCTION PHASES TO PREVENT SEDIMENT LADEN RUNOFF FROM LEAVING THE SITE. ALL DAMAGED EROSION AND SEDIMENT CONTROL MEASURES SHOULD BE REPAIRED AND/OR REPLACED WITHIN 48 HOURS OF THE

- 2. ADDITIONAL MATERIALS SUCH AS CLEAR STONE, FILTER FABRIC, HOSES, SILTSOXX, AND STRAW BLANKET TO BE KEPT ONSITE OR ON HAND AT ALL TIMES FOR CONDUCTING IMMEDIATE REPAIRS TO
- SEDIMENT CONTROL MEASURES AS REQUIRED. 3. DISTURBED AREAS WILL BE MINIMIZED TO THE EXTENT POSSIBLE, AND TEMPORARILY OR PERMANENTLY STABILIZED OR RESTORED AS THE
- WORK PROGRESSES.
- 4. STOCKPILING ON SITE TO BE MINIMIZED. EXCESS FILL TO BE REMOVED IMMEDIATELY OFF SITE.

5. THE EROSION AND SEDIMENT CONTROL STRATEGIES OUTLINED ON THE PLANS ARE NOT STATIC AND MAY NEED TO BE UPGRADED/AMENDED AS SITE CONDITIONS CHANGE TO MINIMIZE SEDIMENT LADEN RUNOFF FROM LEAVING THE WORK AREAS. IF THE PRESCRIBED MEASURES ON THE PLANS ARE NOT EFFECTIVE IN PREVENTING THE RELEASE OF A DELETERIOUS SUBSTANCE. INCLUDING SEDIMENT, THEN ALTERNATIVE MEASURES MUST BE IMPLEMENTED IMMEDIATELY TO MINIMIZE POTENTIAL ECOLOGICAL IMPACTS. C.V.C.A. ENFORCEMENT OFFICER SHOULD BE IMMEDIATELY CONTACTED. ADDITIONAL ESC MEASURES TO BE KEPT ON SITE AND USED AS NECESSARY.

6. A SITE ENGINEER IS TO INSPECT ALL NEW CONTROLS, AS WELL AS ON A REGULAR BASIS, OR FOLLOWING RAIN/SNOWMELT EVENT, TO MONITOR ALL WORKS, AND IN PARTICULAR, WORKS RELATED TO EROSION AND SEDIMENT CONTROLS. SHOULD CONCERNS ARISE ON SITE, THE SITE ENGINEER WILL CONTACT THE C.V.C.A. ENFORCEMENT OFFICER AS WELL AS THE OWNER.

- 7. ALL ACTIVITIES, INCLUDING MAINTENANCE PROCEDURES, WILL BE CONTROLLED TO PREVENT ANY SPILLS OF PETROLEUM PRODUCTS, OR OTHER DELETERIOUS SUBSTANCES VEHICULAR REFLIELING AND MAINTENANCE WILL BE CONDUCTED A MINIMUM OF 30 METRES FROM
- 8. THE PROPONENT/CONTRACTOR SHALL MONITOR THE WEATHER SEVERAL DAYS IN ADVANCE OF GRADING WORKS TO ENSURE THAT THE WORKS WILL BE CONDUCTED DURING FAVOURABLE WEATHER
- 9. THE CONTRACTOR SHALL INSTALL SILTSOXX, AS REQUIRED TO CONTROL THE DISCHARGE OF EXPOSED SOIL OR TEMPORARY PILE(S) OF EXCAVATED SOILS OR, SOILS AND GRANULAR MATERIAL TO BE
- 10. EROSION AND SEDIMENT CONTROL MEASURES ARE TO REMAIN IN PLACE AND IN WORKING ORDER UNTIL LANDSCAPING HAS STABILIZED.
- 11. EXCAVATION DEWATERING PROCEDURE TO BE COMPLETED USING A SUMP PUMP AND FILTER BAG SYSTEM. SUMP PUMPS TO BE PLACED WITHIN EXCAVATED TRENCH AND SHOVELED PUMP PITS, SEE DETAIL PUMP TO BE PLACED ON AND SURROUNDED WITH 19mm CLEAR STONE. PUMP DISCHARGE HOSE TO OUTLET INTO FILTER BAG.
- 12. AREAS WHICH WILL REMAIN DISTURBED FOR MORE THAN 30 DAYS SHALL BE STABILIZED USING SEEDING OR SOD.
- 13. ALL SLOPES SHALL BE STABILIZED AFTER CONSTRUCTION USING SODDING OR SEEDING WITH TERRAFIX S100 BIODEGRADABLE STRAW BLANKETS OR APPROVED EQUIVALENT. NO EROSION CONTROL MEASURE SHALL HAVE ANY PLASTIC, EVEN IF IT IS BIODEGRADABLE.
- 14. PUBLIC WALKWAYS AND MUNICIPAL ROADS ARE TO BE KEPT CLEAR OF EXCESS SEDIMENT.
- AREAS ARE TO BE COVERED WITH NATIVE SEED MIX AND EROSION BLANKET, AS PER THE PLANTING PLAN AND EROSION AND SEDIMENT CONTROL PLAN RESPECTIVELY.


15. THE SITE ACCESS ROUTE AND CONSTRUCTION SITE ARE TO BE


- 16. WHERE PRACTICAL, WORKS SHOULD BE COMPLETED IN STAGES TO REDUCE THE DURATION OF DISTURBED AREAS.
- 17. REFER TO EROSION AND SEDIMENT CONTROL GUIDELINE FOR URBAN CONSTRUCTION. DECEMBER 2006 FOR FURTHER EROSION AND SEDIMENT CONTROL MEASURES APPROVED BY THE C.V.C.A.
- 18. IN ORDER TO COMPLY WITH THE MIGRATORY BIRDS CONVECTION ACT, C.V.C.A. RECOMMENDS THAT TREE REMOVALS BE COMPLETED BETWEEN
- 19. PLEASE NOTIFY C.V.C.A. ENFORCEMENT OFFICER AND C.V.C.A. PROJECT MANAGER 48 HOURS PRIOR TO COMMENCING
- 20. AN ENVIRONMENTAL MONITOR IS TO BE DESIGNATED ON SITE, AND PROVIDE ADVICE, TO ENSURE THAT ACTIVITIES THAT COULD HAVE A NEGATIVE IMPACT TO THE NATURAL ENVIRONMENT ARE EFFECTIVELY MITIGATED AS CONSTRUCTION PROCEEDS. THE ENVIRONMENTAL MONITOR SHALL NOTIFY THE C.V.C.A. ENFORCEMENT OFFICER AND PROJECT MANAGER IF AN ISSUE ARISES.

DRAWING LIST (GRECK AND ASSOCIATES LTD.)

AUGUST 1 AND APRIL 1

- 01 SITE GRADING PLAN
- 02 SITE SERVICING PLAN
- 03 EROSION AND SEDIMENT CONTROL PLAN AND DETAILS
- 04 CROSS SECTIONS





JUNE 08 NAME CHANGED, STANDARD No. 325.01 NOW 304



LEGE			
OSED			
1 💇	STORM	MANHOLE	
1 🔘	STORM	CATCHBASIN	MANHOLE
В 🗖	SINGLE	CATCHBASIN	

DOUBLE CATCHBASIN DCB____ LIMIT OF SUBJECT PROPERTY EASEMENT RIGHT OF WAY LOT LINE ---x----x---FENCE LINE CURB/SIDEWALK BUILDING RETAINING WALL

MAJOR CONTOUR LABEL MINOR CONTOUR LABEL SILTSOXX CHECKDAM SILT FENCE/SILTSOXX -----

TEMP. CB SILTSACK PROTECTION

OVERLAND FLOW CONSTRUCTION MUD-MAT

TREE - TO REMAIN

BIORETENTION PLANTER

ALL DIMENSIONS ARE IN METRES UNLESS OTHERWISE NOTED.

CONTOUR INTERVAL IS 0.50m. ALL DIMENSIONS SHALL BE CHECKED AND VERIFIED IN THE FIELD BY THE CONTRACTOR PRIOR TO ANY CONSTRUCTION, AND ANY DISCREPANCIES SHALL BE REPORTED IMMEDIATELY TO THE ENGINEER. ALL WORK SHALL BE IN ACCORDANCE WITH CURRENT TOWN OF CALEDON STANDARD

SPECIFICATIONS AND DRAWINGS UNLESS OTHERWISE NOTED HEREIN. ORDER OF PRECEDENCE OF STANDARDS DRAWINGS IS FIRSTLY TOWN OF CALEDON, AN SECONDLY ONTARIO PROVINCIAL STANDARD DRAWINGS (OPSD). BENCHMARK

BENCHMARK No. N/A LEVATION = N/A

MH1 🗍

CB 🗌

---x---x-

DCB____


LEVATIONS ARE BASED ON GPS OBSERVATIONS FROM PERMANENT REFERENCE STATIONS IN THE NAD83 (CSRS-2010) COORDINATE SYSTEM, WITH HEIGHTS CONVERTED TO ORTHOMETRIC ELEVATION ON THE CVGD28 DATUM (1978 ADJUSTMENT) WITH GEOID MODEL HTV2.0. AS SUPPLIED BY NATUR, RESOURCES CANADA.

OMPLETED BY: 'AN HARTEN SURVEYING INC. COMPLETED ON:

MAY 10, 2018 LIDAR DTM PEEL 2016 PACKAGE B AVAILABLE FROM LAND INFORMATION ONTARIO

NO.	REVISION	DATE	BY	APPROVED
01	ISSUED FOR 1ST SUBMISSION	2023/03/20	K.M.	
02	ISSUED FOR 2ND SUBMISSION	2023/12/20	K.M.	
03	ISSUED FOR 3RD SUBMISSION	2024/10/08	K.M.	
04	RE-ISSUED FOR 3RD SUBMISSION	2024/11/12	K.M.	





THE ALTON DEVELOPMENT INC. 1402 QUEEN STREET ALTON, ON

L7K 0C3 PROJECT NAME:

AGNES STREET SUBDIVISION

AGNES STREET CALEDON, ON

EROSION AND SEDIMENT CONTROL PLAN AND DETAILS

PROJECT No. 20-731 SCALES: DESIGNED BY: DRAWING No. CHECKED BY: K.M. HORIZONTAL: 1: 750 RAWN BY: /ERTICAL: SHEET No.

STANDARD No. 304

C.C. DATE: APRIL 200

CONSTRUCTION MUDMAT DETAIL N.T.S.

GEOTEXTILE IS TO BE UNDERLAIN OVER THE ENTIRE AREA PRIOR TO STONE PLACEMENT.

MAINTENANCE - THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL REDUCE

TRACKING OR FLOWING OF SEDIMENT ONTO R.O.W. AND GRANULAR MATERIAL IS TO BE REPLACED

PRIOR TO LAND DISTURBANCE.

NOT TO BE USED FOR CONSTRUCTION

AS WARRANTED OR DIRECTED BY THE SITE ENGINEER.

CHECK DAMS SHOULD BE USED IN AREAS THAT DRAIN 10 ACRES OR LESS.
SEDIMENT SHOULD BE REMOVED FROM BEHIND CHECK DAM ONCE THE ACCUMULATED HEIGHT HAS REACHED 1/2 THE HEIGHT OF THE CHECK DAM.

4. CHECK DAM TO BE DIRECT SEEDED WITH SEED MIX SPECIFIED BY FILTREXX 5. CONTRACTOR IS REQUIRED TO BE A FILTREXX CERTIFIED INSTALLER

SILTSOXX CHECK DAM DETAIL

CLEANING INSTRUCTION

* WHEN THE YELLOW RESTRAINT CORD AT THE BOTTOM OF THE SILTSACK IS NOT VISIBLE IT IS TIME TO EMPTY THE SACK

* USE REBAR/T-BAR TO INSERT INTO THE SLEVED OF THE SILTSACK AND LIFT THE SACK OUT OF THE CATCH BASIN (2 PEOPLE)
* EMPTY CONTENTS OF THE SILTSACK IN DESIGNATED ESC AREA TYPICAL SILTSACK CONSTRUCTION DETAIL

TOWN OF CALEDON

SEDIMENT CONTROL FENCE


SUBMISSION DRAWING

NOT TO BE USED FOR CONSTRUCTION


DRAWING LIST (GRECK AND ASSOCIATES LTD.)

- 01 SITE GRADING PLAN
- 02 SITE SERVICING PLAN
- 03 EROSION AND SEDIMENT CONTROL PLAN AND DETAILS
- 04 CROSS SECTIONS


THE CONTRACTOR IS CAUTIONED THAT ALL EXISTING UTILITIES ARE NOT INDICATED ON THIS DRAWING.
THE CONTRACTOR MUST ARRANGE FOR LOCATES FROM EACH UTILITY COMPANY PRIOR TO ANY CONSTRUCTION OR EXCAVATION. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR THE PROTECTION OF ALL UTILITIES, INCLUDING THOSE NOT INCLUDED ON THIS DRAWING. GRECK AND ASSOCIATES LIMITED CAN NOT ACCEPT RESPONSIBILITY FOR DAMAGE TO ANY EXISTING UTILITY WHICH MAY, OR MAY NOT BE INDICATED ON ITHIS DRAWING.




AGNES STREET CROSS SECTION (QUEEN STREET WEST TO KING STREET)




EMELINE STREET CROSS SECTION (QUEEN STREET TO DEVELOPMENT NORTH LIMIT)



AGNES STREET CROSS SECTION (KING STREET TO DAVIS DRIVE)



PRIVATE ROAD CROSS SECTION **COMMON ELEMENT - CONDOMINIUM ROAD**



EMELINE STREET CROSS SECTION (DEVELOPMENT NORTH LIMIT TO DAVIS DRIVE)




N.T.S.

BENCHMARK BENCHMARK No. N/A $\begin{array}{ll} \hbox{ELEVATION} &=& \hbox{N/A} \\ \hbox{DESCRIPTION:} \\ \hbox{ELEVATIONS ARE BASED ON GPS OBSERVATIONS FROM PERMANENT REFERENCE STATIONS IN THE} \end{array}$ NAD83 (CSRS-2010) COORDINATE SYSTEM, WITH HEIGHTS CONVERTED TO ORTHOMETRIC ELEVATION ON THE CVGD28 DATUM (1978 ADJUSTMENT) WITH GEOID MODEL HTV2.0, AS SUPPLIED BY NATURAL RESOURCES CANADA. COMPLETED BY: VAN HARTEN SURVEYING INC. COMPLETED ON: MAY 10, 2018

	DEM SOURCE: LIDAR DTM PEEL 2016 PACKAGE B AVAILABLE FROM LAND INFORMATION ONTARIO				
١٥.	REVISION	DATE	BY	APPROVE	
01	ISSUED FOR 2ND SUBMISSION	2023/12/20	K.M.		
02	ISSUED FOR 3RD SUBMISSION	2024/10/08	K.M.		
03	RE-ISSUED FOR 3RD SUBMISSION	2024/11/12	K.M.		





THE ALTON DEVELOPMENT INC. 1402 QUEEN STREET ALTON, ON

PROJECT NAME:

L7K 0C3

AGNES STREET SUBDIVISION

AGNES STREET CALEDON, ON

CROSS SECTIONS

DESIGNED BY: J.N.	SCALES:		PROJECT No.	20-731
CHECKED BY: K.M.	HORIZONTAL:	AS NOTED	DRAWING No.	CS
DRAWN BY: J.N.	VERTICAL:	N/A	SHEET No.	<u>04</u>
ATE: MAR. 08, 2023	SHEET SIZE:	24"x36"	SHEET NO.	U 4