



- NOTES:**
- A. EROSION AND SEDIMENT CONTROL MEASURES:**
1. ALL SEDIMENT AND EROSION CONTROL MEASURES SHALL BE INSTALLED AND IN PROPER WORKING ORDER PRIOR TO THE REMOVAL OF ANY TOPSOIL. THE EXACT LOCATION OF THE SEDIMENT CONTROL MEASURES SHALL BE CONFIRMED IN THE FIELD.
 2. THE EROSION AND SEDIMENT CONTROL STRATEGIES OUTLINED ON THE PLANS ARE NOT STATIC AND MAY NEED TO BE UPGRADED/AMENDED AS SITE CONDITIONS CHANGE TO PREVENT SEDIMENT RELEASES TO THE NATURAL ENVIRONMENT.
 3. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED WEEKLY OR IN THE EVENT OF A MAJOR STORM AND REPAIRS SHALL BE CONDUCTED WITHIN 48 HOURS.
 4. ALL CONSTRUCTION VEHICLES SHALL EXIT THE SITE VIA THE TEMPORARY CONSTRUCTION ACCESS.
 5. ALL TOPSOIL STOCKPILES SHALL BE SURROUNDED WITH SEDIMENT CONTROL FENCING. ALL PILES WHICH ARE STOCKPILED FOR MORE THAN 30 DAYS SHALL BE SEEDDED.
 6. SEDIMENT WHICH COLLECTS IN THE TEMPORARY SEDIMENT CONTROL FACILITIES SHALL BE REMOVED WHEN THE FACILITY IS HALF FULL.
 7. CLEAN SCOTTSDALE DRIVE OF ANY TOPSOIL OR MUD ON A REGULAR BASIS.
 8. DURING CONSTRUCTION AND UNTIL SUCH TIME AS THE SITE HAS BEEN PAVED AND SOODED, THE SEDIMENT CONTROL MEASURES SHALL BE MAINTAINED IN GOOD OPERATING CONDITION. THE CONTRACTOR SHALL PREVENT STORM WATER RUNOFF FROM DIRECTLY ENTERING THE MUNICIPAL STORM SEWER SYSTEM AND THE ADJOINING PROPERTIES BY INSTALLING AND MAINTAINING SEDIMENT CONTROL FACILITIES AT ALL CATCHBASINS AND BY INSTALLING AND MAINTAINING SEDIMENT CONTROL FACILITIES AT ALL CATCHBASINS AND BY INSTALLING AND MAINTAINING SEDIMENT CONTROL FACILITIES AS SHOWN ON THE DRAWING.
- STORM WATER MANAGEMENT:**
1. DURING CONSTRUCTION AND UNTIL SUCH TIME AS THE SITE HAS BEEN PAVED AND SOODED, THE CONTRACTOR SHALL PREVENT STORM WATER RUNOFF FROM DIRECTLY ENTERING THE MUNICIPAL STORM SEWER SYSTEM AND THE ADJOINING PROPERTIES BY INSTALLING AND MAINTAINING SEDIMENT CONTROL FACILITIES AT ALL CATCHBASINS AND BY INSTALLING AND MAINTAINING SEDIMENT CONTROL FACILITIES AS PER TOWN OF CALEDON STANDARDS.
 2. STORMWATER MANAGEMENT CONTROLS SHALL BE IN ACCORDANCE WITH THE STORM WATER MANAGEMENT REPORT PREPARED BY CANDEVCON GROUP INC. FOR THE PROJECT.

NO.	DESCRIPTION	DATE	BY
	FIRST SUBMISSION	24-05-07	SDL

REVISIONS

CANDEVCON LIMITED
 CONSULTING ENGINEERS AND PLANNERS

3358 COSEWAY DRIVE TEL: (905) 794-8800 BRAMPTON, ONTARIO L6P 0M7 FAX: (905) 794-0611

REGISTERED PROFESSIONAL ENGINEER
S. D. LANG
 MAY 28, 2022
 PROVINCE OF ONTARIO

CONSTRUCTION NORTH

2868577 ONTARIO INC
 PROPOSED RESIDENTIAL SUBDIVISION
 15544 MCLAUGHLIN ROAD
 VILLAGE OF INGLEWOOD
 TOWN OF CALEDON

SHEET TITLE:
EROSION AND SEDIMENT CONTROL PLAN

TOWN FILE No. PRE-2023-0197 REGION FILE No.
 DRAWN BY: Y.D.N./D.R. PROJECT No. W22002
 DESIGN/CHECK BY: S.D.L./D.K.H. DRAWING No. ESC-1
 SCALE: 1:500
 DATE: AUGUST 15th, 2023

